

Permits & Environmental Impact Assessment Status

Zava Capex Project — Site A · Date: 2026-05-08

1. Permit Inventory

#	Permit	Authority	Application Date	Status	Expected Decision
1	Planning Approval	Local Council	2025-11-12	Approved 2026-02-18	—
2	Land Use Conversion	State Authority	2025-09-08	Approved 2026-01-22	—
3	EIA — Detailed	Federal Environmental	2025-12-04	Public review complete; decision pending	2026-07-15
4	Building Plan	Local Council	2026-03-01	Under review	2026-06-30
5	Effluent Discharge	State Environmental	2026-04-12	Under review	2026-07-30
6	Construction Permit	Local Council	Pending #4	Not yet filed	Q3 2026
7	Hazardous Materials	Department of Safety	Pending #3	Not yet filed	Q3 2026
8	Fire Safety	BOMBA	Will follow #4	Not yet filed	Q4 2026
9	Power Connection	Utility	2026-04-02	In progress	2026-09-30
10	Water Allocation	Water Authority	2026-04-02	In progress	2026-09-30

2. Detailed EIA — Critical Path

The Detailed EIA is the gating permit for construction permits #6 and #7. Public review period concluded 2026-04-20 with no objections raised at the public hearing.

Outstanding requirement: Federal Environmental requires a final mitigation plan covering: (a) stormwater management with retention pond design, (b) noise attenuation barrier specification, (c) emergency response plan with offsite consultation.

Mitigation plan to be submitted by 2026-06-15. Expected EIA decision 2026-07-15. Risk: 4-6 weeks slippage if Federal Environmental requests additional studies.

3. Risk Assessment

Low risk — Planning Approval, Land Use Conversion (already approved).

Medium risk — Building Plan, Effluent Discharge (typical processing).

High risk — Detailed EIA (slippage risk; on critical path). Mitigation: dedicated EIA team, weekly engagement with Federal Environmental.

4. Mitigation Costs Already Committed

MYR 12M provisioned for environmental mitigation infrastructure (already in capex model under "Buildings & civil"). MYR 4M provisioned for community development programmes per CSR commitment.